



Sanitary Sewer Construction - Stationing

PROJECT

Date	07/12/2015
Project No	S396
Inspector	Bill Heneker
Project Name	Riverview Sewer Replacement
Contractor	East Coast LLC
Supervisor	Jerry Fischer
Weather AM	Clear
Weather PM	Clear
Low Temp	56
High Temp	72

Comments

Construction progressed on schedule. We had a complaint about a blocked driveway at 3478 Jones St. Picture taken and contractor instructed to remove the truck ASAP.

NOTES

Time	09:10
Note:	Driveway blocked 3478 Jones
Action:	Instructed contractor to move truck
Photo	



GRAVITY

From Sta:	265
To Sta:	473
Length	208.00
Shape	Circular
Dia/Height	8
Width	
Material	PVC
Reference Drawings	D-S309_Sh05
Depth Range	'4-8



No.: 12/12/2014 00002

Date: 08/06/2015

Sanitary Sewer Construction - Stationing

From Sta:	473
To Sta:	695
Length	222.00
Shape	Circular
Dia/Height	8
Width	
Material	PVC
Reference Drawings	D-S309_Sh02
Depth Range	'4-8

MANHOLES

MH No	265
Drawing:	D-S309_Sh05
MAP	



GPS ID	5871
MH Type	Pre-cast
Cover Dia	24
Riser Height (in)	14
Cone Height (in)	24
Shaft Dia	4
RIM Elev	603.54
Depth	7.66
Invert	595.88
Grouted	Yes
Coated	Yes



Sanitary Sewer Construction - Stationing



MH No	473
Drawing:	D-S309_Sh06
MAP	
GPS ID	5987
MH Type	Pre-cast
Cover Dia	24
Riser Height (in)	12
Cone Height (in)	16
Shaft Dia	4
RIM Elev	601.42
Depth	8.34
Invert	593.08
Grouted	Yes
Coated	Yes



LATERALS



Sanitary Sewer Construction - Stationing

Lateral ID	278
Ref DWG	D-S309_Sh05
Station	278
MAP	
GPS ID	5642
US MH	265
Dist to US MH	13
Dia:	6
Material	PVC
Elev	597.88
Curb Stamped?	Yes

Lateral ID	322
Ref DWG	D-S309_Sh05
Station	322
MAP	
GPS ID	5873
US MH	265
Dist to US MH	67
Dia:	6
Material	PVC
Elev	595.40
Curb Stamped?	Yes

PHOTOS

Description	Open Trenching along East St
Photo	

